

The logo for Electricity North West, featuring the word "electricity" in blue and "north west" in green, with a stylized green leaf icon to the left.

Bringing energy to your door

Respond Project Progress Report

Version 2.0

19 June 2015 – Revised 30 July 2015




RESPOND

VERSION HISTORY

Version	Date	Author	Status	Comments
V1.0	19/06/2015	A J Howard	Final	
V2.0	30/07/2015	A J Howard	Final	Textual error in submission corrected. Risk relating to I _s -limiter delivery clarified

APPROVAL

Name	Role	Signature & date
Paul Bircham	Networks Strategy and Technical Support Director	
Steve Cox	Head of Network Engineering	
Paul Haigh	Finance Business Partner	SIG:  DATE: 12.06.15. NAME: PAUL HAIGH.

CONTENTS

- 1 Executive summary 6
 - 1.1 The Respond Project 6
 - 1.2 Progress to date..... 6
 - 1.3 Risks..... 7
 - 1.4 Learning and dissemination 8
- 2 Project manager’s report 8
 - 2.1 General..... 8
 - 2.2 Technology, Trials and Research Workstreams 9
 - 2.3 Customer Engagement Workstream 9
 - 2.4 Learning and Dissemination Workstream..... 9
- 3 Consistency with Full submission10
- 4 Risk management.....10
- 5 Successful delivery reward criteria (SDRC)11
- 6 Learning Outcomes12
- 7 Business case update12
- 8 Progress against Budget12
- 9 Bank Account13
- 10 Intellectual property rights.....13
- 11 Accuracy Assurance Statement.....13

GLOSSARY OF TERMS

Adaptive Protection	The use of adjustable protection settings that can be changed in real time
Association of Decentralised Energy (ade)	Leading industry advocate of an integrated approach to delivering energy services using combined heat and power and district heating. Previously known as the Combined Heat and Power Association (CHPA)
Breaking Capacity	Maximum fault current that the circuit breaker can interrupt
Capital Expenditure	Expense to acquire or upgrade network assets
CEP	Customer Engagement Plan
Circuit Breaker	Protection device that interrupts the flow of current in an electric circuit in the event of a fault
Combined Heat and Power (CHP)	Simultaneous generation of usable heat and power (usually electricity) in a single process
Demand Side Response (DSR)	Actions undertaken by distribution network operators to influence customers to change their electricity use, in terms of quantity and/or time of use
Distributed Generation (DG)	Generation connected directly into the distribution network, as opposed to the transmission network. This generation typically supplies local demand
Distribution Network Operator (DNO)	The owner and/or operator of an electricity distribution system and associated assets
Distribution Use of System (DUoS) Charges	Use of system charges for demand and generation customers which are connected to and utilising the distribution network
Fault Level Assessment Tool (FLAT)	Intelligent software which assesses near real time fault current peaks on the network and decides to enable or disable the mitigation technologies
Fault Current	Actual current which flows during a fault
Fault Current Limiting Protection	Adaptive protection equipment installed on a customer's electrical machine to facilitate the Fault Current Limiting service
Fault Current Limiting service (FCL service)	A distributed generation and/ or industrial and commercial customer provided response to reduce overall fault current on the distribution network
Fault Current Mitigation Technology	Device that responds to the flow of fault current in an electricity network and ensures that the fault current remains within network switchgear and network ratings
Fault Level	Prospective maximum current which will flow during a fault
Fault Level Headroom	Capacity to increase the fault level without exceeding the fault level limit
FlexDGrid	Second Tier LCN Fund fault level mitigation project run by Western Power Distribution
Innovation Funding Incentive (IFI)	Ofgem incentive mechanism to encourage DNO innovation
I_s-limiter	A fault current mitigation technology

Long Term Development Statement (LTDS)	Statement published annually by DNOs to make network information available to the public domain. This enables anyone interested in connecting generation or load to the network to identify opportunities or constraints on the network
Making Capacity	Maximum fault current that the circuit breaker can close onto
Near Real Time	A measure of the frequency of the calculation by the Fault Level Assessment Tool. For FLARE this will be every five minutes
Primary substation	A point on the network where the voltage changes from 33kV to 11kV or 6.6kV
Protection relays	Device that analyses power system voltages and currents to detect faults and sends signals to circuit breakers to open
Sequence tripping	A form of Adaptive Protection
Substation	A point on the network where voltage transformation occurs
Switchgear	Device for opening and closing electrical circuits (including circuit breakers)
Transformer	Device that changes the voltage of an alternating current, without changing the frequency
Withstand Capability	The number of seconds switchgear can tolerate fault current

1 EXECUTIVE SUMMARY

1.1 The Respond Project

This is the first six-monthly Project progress report (PPR) for the Respond Project. This project was approved under the name Fault Level Active Response (FLARE). This report covers the period from project award to the end of May 2015.

Funded via Ofgem's Second Tier Low Carbon Network funding mechanism, Respond is being undertaken by Electricity North West in partnership with key technology and industry Partners. Formal notification of selection for funding was received from Ofgem on 19 December 2014. The Project is due for completion by 31 October 2018.

Respond is seeking to demonstrate that a network's Fault Level can be estimated in near real time, and in responding to that estimation a series of innovative technical and commercial techniques can be initiated to reduce the Fault Level without the need for expensive and time consuming asset replacement. As this approach could maximise the use of existing assets and minimise the need for capital investment, Respond has the potential to realise significant cost savings to customers and improve the connection of generation to the network. There are four key elements to Respond:

- **Fault Level Assessment Tool:** This intelligent software will be deployed alongside the Network Management System (NMS) and use data from it to predict the networks Fault Level in near real time. When it estimates the Fault Level increasing beyond a set threshold it will issue an enable command to one of the Respond innovative techniques

Respond will be the first demonstration of an assessment tool, and will investigate the accuracy of the tool demonstrated.

- **Adaptive Protection:** This technique re-sequences the operation of circuit breakers (CBs) and is retro fitted into existing substation equipment. The technique will be initiated when required following analysis using the Fault Level Assessment tool.

Respond will investigate the application of adaptive protection across a type and age range of existing equipment and develop a standard method for installation.

- **Fault Current Limiting (FCL) service:** This will identify customers who operate equipment that contribute to fault current (eg large motors and generators) and are willing to help develop and ultimately enter into a managed commercial service backed by new technical interfaces with their equipment.

Respond will engage with a wide range of industrial and commercial (I&C) customers to identify those willing to help develop and value this new service, which will enable customers to earn rewards for this service

- **I_s Limiters:** These devices are widely used across the world to limit fault current, but are not used on GB DNO networks due to compliance issues with GB regulations. Two devices will be installed, along with a further five installations of monitoring only equipment.

Respond will demonstrate how these devices can be deployed safely and legally and unlock the benefits of this technology could provide for customers.

1.2 Progress to date

The key Project highlights during the reporting period are outlined below.

Mobilisation of project team

This work has commenced with the appointment of all Electricity North West team members to the project. A full partner initiation meeting has been held with detailed work stream planning ongoing.

Partner Contracts

A number of contracts with Respond partners have been agreed and formally signed, whilst the remaining contracts are nearing completion.

Customer Engagement Plan and Data Privacy statement

Work was able to be commenced on this first major SDRC prior to contract signature with our partner Impact Research due to the strong relationship built up over a number of LCN Fund projects. This will lead to the early delivery of this work to Ofgem for approval. Initial consultation has taken place with our Project Partners Impact Research Ener-G and the Association of Decentralised Energy (ADE), formerly Combined Heat & Power Sustainable Energy Services (chpa). These preliminary discussions have taken place to shape the overall customer engagement strategy and the development / early delivery of the customer engagement plan (CEP)

All Successful Delivery Reward Criteria (SDRCs) due in the reporting period have been achieved, and those due in the next period are on track.

The two SDRCs due in the reporting period were successfully delivered. The most significant of these are shown in Table 1.1 below, and all are discussed in section 5.

The Respond project website will be live by the end of July 2015. Requisite evidence for SDRCs will be available for viewing on this website.

Table 1-1: Most significant SDRCs delivered in this reporting period

SDRC (evidence)	Planned date	Completion date
Publicise Respond within Electricity North West in monthly team brief pack and/ or Volt (intranet) and/ or Newswire (quarterly employee magazine) by January 2015	January 2015	January 2015
Publish newsletter by May 2015	May 2015	May 2015

The Project actual costs to date are £54 000, and the estimated at completion costs is now £5 543 783, which is to Project Budget (including contingency).

1.3 Risks

Risks identified at Respond project bid have been initially reviewed by the delivery team and remain unchanged. It is anticipated additional risks will be identified and mitigated over the next 6 months

Risks are monitored on a continuous basis, including the potential risks that were documented in the Full Submission. The status of these is described at Appendix A.

The completion of partners contracts is being prioritised alongside confirming installation planning.

1.4 Learning and dissemination

A detailed description of the Project's learning outcomes can be found in section 6. At this stage in the project there are no learning outcomes to report but dissemination work has commenced as summarised below:

- Respond was publicised in the in house companywide communications bulletin "CONNECT" in January 2015
- The first Respond industry newsletter was published in May to approximately 700 industry stakeholders who are on the email circulation list database developed through our previous LCN Fund project

The Respond project team will be utilising a range of tools to disseminate and share knowledge about the project with stakeholders. The first such event was held in May which brought all project partners involved in delivery of the project together for the first time.

The interim Respond website will be upgraded in July 2015, to a structure and style in line with our previous LCN Fund projects. The project's learning will be uploaded throughout its delivery to this website.

Table 1-2: Participation in knowledge sharing events during the reporting period

Event	Contribution	Date
Electricity North West internal communications	Authored	January 2015
First Respond Industry Newsletter	Authored	May 2015
Project Partner "Start-Up" meeting	Meeting	May 2015

2 PROJECT MANAGER'S REPORT

2.1 General

The key Project management activities undertaken during the reporting period are summarised below:

- **Management of Project resources:** The internal resources required for the delivery of Respond have been identified and placed. A number of these resources bring experience of our other second tier projects (C₂C, CLASS and Smart Street) and still maintain an input to those active projects.
- **Project monitoring and control:** Processes for the monitoring and control of the delivery of the Respond project are now in place. These processes build on those developed during our earlier LCN Fund projects such that this project progresses in a controlled manner and that the outputs are of the highest quality.
- **Regular engagement with Project Partners:** The Electricity North West Respond Project team will engage and hold regular meetings with the Project Partners. A project delivery "start-up meeting" was held in May, the first Project Steering Group (with all project partners) will be held in September 2015.
- **Engagement with Ofgem Project Team:** The Electricity North West Innovation delivery manager and Respond project manager met with the Ofgem project and programme representatives and have agreed additional regular communications between the teams.

2.2 Technology, Trials and Research Workstreams

The key activities undertaken by the Technology, Trials and Research Workstreams during the reporting period are summarised below:

- Meetings held with technical partners to discuss the design and installation plan in detail.
- A comprehensive list of suitable primary substations was selected for all aspects of the trial using a set criteria and a on-site survey of the sites was completed. The selection was adjusted due to issues found eg operational restriction, site access

In the next reporting period, the Technology, Trials and Research Workstreams will undertake the following activities:

- Produce draft design and Installation plan for 3 project trial techniques including equipment specifications.
- Design monitoring and analysis procedures for the trial period

2.3 Customer Engagement Workstream

The key activities undertaken by the Customer Engagement Workstream during the reporting period are summarised below:

- Commenced work on Customer Engagement Plan.
- Commenced work on Customer Data Privacy Statement.
- Early consultation has taken place with our Project Partners Impact Research, Ener-G and the Association of Decentralised Energy (ADE). These preliminary discussions have taken place to shape the overall customer engagement strategy and the development / early delivery of the customer engagement plan (CEP)

In the next reporting period, the Customer Engagement Workstream will undertake the following activities:

- Complete Customer Engagement Plan and send to Ofgem for approval.
- Complete Data Privacy Statement and send to Ofgem for approval.
- Go live of the Respond website and social media forums.
- Design, create and test the customer survey and associated materials using an Engaged Customer Panel workshop.
- Publish survey materials and Engaged Customer Panel lessons learned on the Respond website

2.4 Learning and Dissemination Workstream

Delivery of the Respond Project remains within its formative stage and has not yet delivered substantive learning outcomes that warrant specific dissemination to industry stakeholders.

We have however:

- Hosted our first knowledge sharing event which was a platform to present the Project objectives to partners and identify risks and opportunities across all workstreams.

- Delivered our first internal communication via the Electricity North West intranet (Connect) in January 2015 and have also commenced planning for the first Respond advertorial and the Project website, both of which are due for completion in the next reporting period.

Internal Electricity North West social media: To improve information sharing within the business, regular use is made of the internal social media application “Yammer”. Respond has been introduced to the wider business via this medium.

In the next reporting period, the Learning & Dissemination Workstream will undertake the following activities:

- Deliver the Respond website and social media forums
- Internally publicise general awareness materials with Respond progress update
- Publish the first Respond advertorial
- Publish the second Respond newsletter
- Host the first Respond knowledge sharing webinar
- Actively participate at the annual LCN Innovation conferences in November 2015
- Submit the second six monthly Project progress report to Ofgem

3 CONSISTENCY WITH FULL SUBMISSION

At the end of this reporting period, it can be confirmed that the Respond Project is being undertaken in accordance with the Full Submission.

4 RISK MANAGEMENT

The project risks identified in the Flare bid document have been migrated into the Respond delivery risk register, reviewed and are still valid.

There has been a delay against the plan in the signature of the partner contract with ABB. An early contractual signature was given as mitigation for the risk of delayed delivery and installation of the IS limiter due to its 6 month lead time.

The risk has been updated to reflect the new mitigation, that a number of activities normally commenced post contract signature have started pre contract signature. These include site design works including identifying modifications to reduce construction time and the reservation of production slots.

Risks will be monitored on a continuous basis, including the potential risks that were documented in the Full Submission.

Project risks are described in detail in Appendix A

5 SUCCESSFUL DELIVERY REWARD CRITERIA (SDRC)

Two SDRCs were delivered in this reporting period. These are shown in Table 5.1 below.

Table 5.1: Respond Project SDRCs delivered in the reporting period

SDRC (Evidence)	Planned date	Completion date
Publicise RESPOND within Electricity North West in monthly team brief pack and/ or Volt (intranet) and/ or Newswire (quarterly employee magazine) by January 2015	Jan 2015	Jan 2015
Publish newsletter by May 2015	May 2015	May 2015

The SDRCs due in the next reporting period are shown below.

Table 5-2: Respond SDRCs due in the next reporting period

SDRC (Evidence)	Planned date	Status
Send Customer Engagement Plan and Data Privacy Statement to Ofgem by June 2015	June 2015	On Schedule
Issue Project progress reports in accordance with Ofgem's June and December production cycle and publish on Respond website	June 2015	On Schedule
Deliver live Respond website and social media forums by July 2015	July 2015	On Schedule
Publish advertorial by July 2015	July 2015	On Schedule
Deliver Engaged Customer Panel workshop by September 2015	September 2015	On Schedule
Publicise Respond within Electricity North West in monthly team brief pack and/ or Volt (intranet) and/ or Newswire (quarterly employee magazine) by September 2015	September 2015	On Schedule
Webinars held by September 2015	September 2015	On Schedule
Lessons learned from testing customer survey materials incorporated into survey and all survey materials published on the Respond website by October 2015	October 2015	On Schedule
Publish newsletter by November 2015	November 2015	On Schedule
Actively participate at 2015 annual LCN Innovation conference.	November 2015	On Schedule

The current status of the evidence for all Respond SDRCs is shown in Appendix B. Progress against the SDRCs and the Project plan will continue to be monitored, and if the current forecast for SDRC delivery changes, future Project progress reports will be updated accordingly.

6 LEARNING OUTCOMES

A number of lessons were learnt and learning outcomes achieved during the reporting period. The key learning outcomes are summarised below:

- Lesson 1: Importance of project start up meeting involving all partners.

Background: In May a Respond Project Partner event involving Electricity North West, Partners and suppliers was held. A project overview was given by Electricity North West which was followed by open discussions across all stakeholders.

Lessons learned: Early interaction between all stakeholders is essential in order to give clear understanding to all parties of each stakeholder roles and accountabilities. This is particularly critical in ensuring that early SDRC's are understood and subsequently delivered.

7 BUSINESS CASE UPDATE

The Project team are not aware of any developments that have taken place since the issue of the Respond (Flare) Project Direction that affects the business case for the Project.

8 PROGRESS AGAINST BUDGET

The Project Budget as defined in the Project Direction is shown in Appendix C.

Actual spend to date compared to Project Budget is summarised in Table 8.1 below. The report includes expenditure up to and including 31 May 2015.

It will be noted that the Project is currently performing favourably relative to budget, this is predominately due to the contract for the I_s-limiter, that includes a payment on order, is awaiting agreement of final terms and conditions. Project expenditure as at the end of May 2015 was £54 000 compared to a cost baseline of £784 000.

Table 8.1: Summary of Project expenditure

£'000s Excluding Partner Funding Ofgem Cost Category	Spend to date			Total Project		
	Actual	Budget	Variance	Forecast	Budget	Variance
Summary						
Labour	54	142	88	1,307	1,307	(0)
Equipment	0	499	499	1,342	1,342	0
Contractors	0	108	108	1,173	1,173	0
IT	0	0	0	730	730	0
IPR Costs	0	0	0	0	0	0
Travel & Expenses	0	0	0	0	0	0
Payments to Users	0	0	0	91	91	0
Contingency	0	0	0	484	484	0
Decommissioning	0	0	0	54	54	0
Other	0	35	35	363	363	0
Total Costs	54	784	730	5,544	5,544	(0)

Detailed expenditure is shown at Appendix D at Project activity level.

9 BANK ACCOUNT

The Respond Project bank statement is shown in Appendix E. The statement contains all receipts and payments associated with the Project up to the end of November 2014.

10 INTELLECTUAL PROPERTY RIGHTS

Electricity North West is following the default IPR arrangements. No IPR have been generated or registered during the reporting period.

The IPR implications of forthcoming Project deliverables is currently being considered, and will be reported in the next Project progress report.

11 ACCURACY ASSURANCE STATEMENT

This document has been reviewed by a number of key business stakeholders. The Project team and select members of the Respond Project steering group, including the lead member of the bid development team have reviewed the report to ensure its accuracy. The narrative has also been peer reviewed by the Electricity North West future networks manager and the Electricity North West networks strategy and technical support director.

The financial information has been produced by the Respond Project manager and the Project's finance representative who review all financial postings to the Project each month in order to ensure postings are correctly allocated to the appropriate Project activity. The financial information has also been peer reviewed by the Electricity North West Head of Business Performance.

Issue of the document has been approved by the networks strategy & technical support director.

APPENDIX A: STATUS OF RISKS FROM THE FULL SUBMISSION

Project Phase /Workstream	Description (Delivery Risk Category)	Probability Score	Impact Score	Mitigating Action/ Contingency Action	Revised Probability	Revised Impact Score
Mobilisation	There is a risk that Project Partners are not able to mobilise their resources in time because of other commitments leading to a delay in achieving potential milestones which could have a Project, reputational, and financial repercussion. (Other)	2	4	<ul style="list-style-type: none"> Suitable partnership agreements that ensure collaborative working, value for customers' money and achievement of learning objectives in a timely manner have been identified for all Partners. A project initiation document will be issued to the Project Partners to ensure that all parties are ready. <p><i>Contingency: Electricity North West will seek new Partners should existing Partners fail to mobilise.</i></p>	1	4
Technology	There is a risk that installation of the new Fault Level Assessment Tool or configuration of the network management system will overrun leading to delayed start of live Trials. (Installation)	3	5	<ul style="list-style-type: none"> Robust T&Cs for the Fault Level Assessment Tool provision will be agreed to ensure Partner focus on achieving the FLARE project timescales. Resources and mobilisation plan will be defined to achieve the Project milestones and will be developed in conjunction with our selected software Partner. <p><i>Contingency: Regular progress meetings/reports to track progress against the plan. Electricity North West will commit additional operational resource should any delays occur to the installation, testing and commissioning programme.</i></p>	2	5
Technology	There is a risk that the new Fault Level Assessment Tool will not perform as expected during testing and commissioning, leading to delayed start of live Trials. (Installation)	3	4	<ul style="list-style-type: none"> Guidance on the use of a fault level monitor to validate the Tool's calculations has been sought from WPD using their learning from FlexDGrid. Validation of the Fault Level Assessment Tool will occur prior to live Trials and periodically, and at different points on the Trial networks during the live Trial period. <p><i>Contingency: n/a</i></p>	2	4
Technology	There is a risk that the six month lead time for delivery of IS-limiters may lead to a delay in the installation of this technology. (Procurement)	3	3	<ul style="list-style-type: none"> Pre-contract reservation of production slot and site design works including identifying modifications to reduce construction time. <p><i>Contingency: Flexibility is built into the installation programme so that installation of this technology can occur in autumn 2015 or spring 2016.</i></p>	2	1
Technology	There is a risk that retrofit of Adaptive Protection (for distribution system and electrical machines) may be more complex than anticipated leading to a delay in the installation programme. (Installation)	3	3	<ul style="list-style-type: none"> The installation programme will be considered alongside known operational and maintenance activity peaks to allow for extra resource to be secured and deployed. Electricity North West has scoped FLARE with the input from a generator manufacturer and a customer with motors. Protection requirements for generators are explored in ENER-G's test cell. The 	2	2

Project Phase /Workstream	Description (Delivery Risk Category)	Probability Score	Impact Score	Mitigating Action/ Contingency Action	Revised Probability	Revised Impact Score
				<p>project cost includes for external contractor retrofit of the Adaptive Protection for electrical machines.</p> <p><i>Contingency: Alternative substations may be selected to ensure FLARE Trials are not delayed. Learning from every installation/ attempted installation will be published through knowledge dissemination activities.</i></p>		
Technology	There is a risk that appropriately skilled resource may not be available to perform the retrofit installation of technologies leading to a delay in the installation programme. (Installation)	3	4	<ul style="list-style-type: none"> Guidance on the specific skills requirements has been sought and FLARE's installation programme will be designed in consideration of known operational and maintenance activity peaks. <p><i>Contingency: Contractors may be brought in to cover business as usual activities to allow internal resource to cover installation requirements of this Project.</i></p>	2	4
Technology	There is a risk that FLARE technologies do not perform as anticipated leading to Trial circuits exceeding their fault level limits. (Other)	3	5	<ul style="list-style-type: none"> Forerunner projects explored techniques with academic and technical colleagues. Fault level mitigation techniques will be installed at substations with no fault level constraints. Standard protection capability will not be exceeded. <p><i>Contingency: n/a</i></p>	2	5
Customer	There is a risk that our data protection strategy will be complicated by accessing customer survey participants from outside our area leading to legal and reputational issues. (Recruitment)	3	5	<ul style="list-style-type: none"> The CHPA/ ENER-G has members/ customers across the UK and will promote involvement in the survey. Impact Research will work with the CHPA/ ENER-G to design and undertake the customer survey work and ensure complete compliance with data privacy requirements. Impact Research and Electricity North West will undertake a pilot communication Trial, with a range of stakeholders to ensure that we are able to effectively communicate and engage with our stakeholders. <p><i>Contingency: n/a</i></p>	2	5
Customer	There is a risk that customers with relevant demand or generation equipment do not engage in the customer survey leading to a lack of robust data for Hypothesis 5. (Recruitment)	3	4	<ul style="list-style-type: none"> Impact Research has experience of this issue in a Second Tier project delivery environment. The survey contact list will be designed to identify key decision makers within organisations. Incentive payments are being offered for participation. <p><i>Contingency: More customers will be approached and incentivised to participate.</i></p>	2	4

Trials & Analysis	There is a risk that the selected networks do not experience a fault during the period of the Trials leading to the techniques and devices being untested. <i>(Other)</i>	3	5	<ul style="list-style-type: none"> We will use up-to-date fault statistics in the Site Selection phase to ensure that networks with higher than average faults are selected for FLARE demonstration. 	1	2
				<i>Contingency: In the absence of any faults, PB Power will test, via simulation, operation of the Fault Current Assessment Tool and three mitigation techniques.</i>		
Trials & Analysis	There is a risk that a FCL service participant decides they no longer wish to participate in the Trial. <i>(Recruitment)</i>	2	3	<ul style="list-style-type: none"> The FLARE team will work with the customer to understand why customer perception has changed and to capture learning from the Trial. 	2	2
				<i>Contingency: n/a</i>		

As the Project progresses, the Project team will gain a better view of the likelihood of these risks and will also identify more evidence-based ones.

APPENDIX B: SUMMARY OF PROJECT SDRC

SDRC (evidence)	Due date	Status
Publicise RESPOND within Electricity North West in monthly team brief pack and/ or Volt (intranet) and/ or Newswire (quarterly employee magazine) by January 2015	Jan-15	Delivered
Publish first newsletter by May 2015	May-15	Delivered
Send Customer Engagement Plan and Data Privacy Statement to Ofgem by June 2015	Jun-15	On track
Issue first Project progress report in accordance with Ofgem's June and December production cycle and publish on RESPOND website	Jun-15	On track
Deliver live RESPOND website and social media forums by July 2015	Jul-15	On track
Publish first advertorials by July 2015,	Jul-15	On track
Deliver Engaged Customer Panel workshop by September 2015	Sep-15	On track
Second publicise RESPOND within Electricity North West in monthly team brief pack and/ or Volt (intranet) and/ or Newswire (quarterly employee magazine) by September 2015	Sep-15	On track
First Webinar held by September 2015	Sep-15	On track
Deliver lessons learned from testing customer survey materials incorporated into survey and all survey materials published on the RESPOND website by October 2015	Oct-15	On track
Publish second newsletter by November 2015	Nov-15	On track
Actively participate at 2015 annual LCN Innovation conference.	Nov-15	On track
Issue second Project progress reports in accordance with Ofgem's June and December production cycle and publish on RESPOND website	Dec-15	On track
Brief and train Electricity North West operational teams, including planning engineers, on fault level mitigation management protocols by April 2016	Apr-16	On track
Publish second advertorials by April 2016.	Apr-16	On track
Publish monitoring and analysis procedures for Trials on RESPOND website by May 2016	May-16	On track
Publicise commencement of live Trials on RESPOND website by May 2016	May-16	On track
Publish on RESPOND website a summary of each fault event three months after each event, with the expectation that a minimum of 18 faults will be reported on.	May-16	On track

SDRC (evidence)	Due date	Status
Purchase a Fault Current Limiting service from at least one Electricity North West demand customer and one Electricity North West generation customer	May-16	On track
Publish third newsletter by May 2016	May-16	On track
Hold first Knowledge Sharing Events by May 2016	May-16	On track
Third publicise RESPOND within Electricity North West in monthly team brief pack and/ or Volt (intranet) and/ or Newswire (quarterly employee magazine) by June 2016	Jun-16	On track
Issue third Project progress reports in accordance with Ofgem's June and December production cycle and publish on RESPOND website	Jun-16	On track
Publish third advertorial by July 2016	Jul-16	On track
Publish equipment specifications and installation reports for the Adaptive Protection and the IS-limiter by September 2016	Sep-16	On track
Publish NMS interface and configuration specifications and commissioning reports by September 2016	Sep-16	On track
Second webinars held by September 2016	Sep-16	On track
Publish report on validation of the Fault Level Assessment Tool by November 2016	Nov-16	On track
Publish fourth newsletter by November 2016	Nov-16	On track
Actively participate at 2016 annual LCN Innovation conference	Nov-16	On track
Issue fourth Project progress reports in accordance with Ofgem's June and December production cycle and publish on RESPOND website	Dec-16	On track
Publish customer survey report and information for customer evaluation of FCL service provision on RESPOND website by May 2017	May-17	On track
Publish fifth newsletter by May 2017	May-17	On track
Hold second Knowledge Sharing Events by May 2017	May-17	On track
Issue fifth Project progress reports in accordance with Ofgem's June and December production cycle and publish on RESPOND website	Jun-17	On track
Fourth publicise RESPOND within Electricity North West in monthly team brief pack and/ or Volt (intranet) and/ or Newswire (quarterly employee magazine) by July 2017	Jul-17	On track
Publish fourth advertorial by July 2017	Jul-17	On track
Hold third Webinar by September 2017	Sep-17	On track

SDRC (evidence)	Due date	Status
Publish sixth newsletter by November 2017	Nov-17	On track
Actively participate at 2017 annual LCN Innovation conference	Nov-17	On track
Issue sixth Project progress reports in accordance with Ofgem's June and December production cycle and publish on RESPOND website	Dec-17	On track
Publish equipment specifications and installation reports for the FCL service by April 2018	Apr-18	On track
Publish contract templates for FCL service with new and existing customers and commercial arrangements learning by May 2018	May-18	On track
Publish seventh and final newsletter by May 2018	May-18	On track
Publish updated fault level management, planning, design, protection settings and operation and maintenance policies by June 2018	Jun-18	On track
Issue seventh Project progress reports in accordance with Ofgem's June and December production cycle and publish on RESPOND website	Jun-18	On track
Publish on RESPOND website the Cost Benefit Analysis study report and the buy order of RESPOND/ FlexDGrid/ traditional reinforcement fault level mitigation solutions by July 2018	Jul-18	On track
Publish on RESPOND website the Carbon Impact Assessment report by July 2018	Jul-18	On track
Publish Asset Health Study on RESPOND website by July 2018	Jul-18	On track
Submit a DCUSA change proposal for amending application approach to Fault Level Cost Apportionment Factor in Common Connection Charging Methodology by August 2018	Aug-18	On track
Publish peer reviewed Safety Cases on the RESPOND Project website by September 2018	Sep-18	On track
Hold third Knowledge Sharing Events September 2018	Sep-18	On track
Hold fourth Webinar	Oct -18	On track
Fifth publicise RESPOND within Electricity North West in monthly team brief pack and/ or Volt (intranet) and/ or Newswire (quarterly employee magazine)	Oct-18	On track
Publish fifth advertorial by October 2018	Oct-18	On track
Issue RESPOND Project Close Down Report to Ofgem and publish on RESPOND website by October 2018	Oct-18	On track
Publish Electricity North West's approach to managing fault level reinforcement on RESPOND website by October 2018	Oct-18	On track

SDRC (evidence)	Due date	Status
Actively participate at 2018 annual LCN Innovation conference	Nov-18	On track
Issue eighth Project progress reports in accordance with Ofgem's June and December production cycle and publish on RESPOND website	Dec-18	On track

APPENDIX C: PROJECT DIRECTION BUDGET

£000's	
Excluding Partner Funding	
Ofgem Cost Category	
Labour	1,307
Project Management - Labour	866
Install/Commissioning - Labour	398
General Labour - Labour	43
Equipment	1,342
Materials - Equipment	4
General Equipment - Equipment	22
Monitoring Equipment - Equipment	168
IS Limiter - Equipment	954
Adaptive Protection - Equipment	194
Contractors	1,173
Project Management - Contractor	21
Install/Commissioning - Contractor	570
Research - Contractor	302
Customer Survey - Contractor	59
Customer Engagement - Contractor	177
Dissemination - Contractor	43
IT	730
IT Hardware - IT	0
IT Software - IT	721
IT Licences - IT	9
IPR Costs	0
IPR Costs	0
Travel & Expenses	0
Travel & Expenses	0
Payments to Users	91
Payments to Users	66
Fault Current Limiting Service	0
Customer Payments	26
Contingency	484
Contingency	484
Decommissioning	54
Decommissioning	54
Other	363
Rent - Other	60
Telecoms - Other	0
Dissemination - Other	303
Customer Survey - Other	0
Conference Reg. Fees - Other	0
Other	0
Total	5,544

APPENDIX D: DETAILED PROJECT EXPENDITURE

£'000s Excluding Partner Funding Ofgem Cost Category	Spend to date			Total Project			Comments
	Actual	Plan	Variance	Forecast	Plan	Variance	
Labour	54	142	88	1,307	1,307	(0)	
Project Management - Labour	53	73	20	866	866	(0)	
Install/Commissioning - Labour	1	50	49	398	398	(0)	
General Labour - Labour	0	19	19	43	43	0	
Equipment	0	499	499	1,342	1,342	0	
Materials - Equipment	0	0	0	4	4	0	
General Equipment - Equipment	0	0	0	22	22	0	
Monitoring Equipment - Equipment	0	0	0	168	168	0	
IS Limiter - Equipment	0	463	463	954	954	0	Contract not yet signed
Adaptive Protection - Equipment	0	36	36	194	194	0	
Contractors	0	108	108	1,173	1,173	0	
Project Management - Contractor	0	12	12	21	21	0	Contract not yet signed
Install/Commissioning - Contractor	0	78	78	570	570	0	Contract not yet signed
Research - Contractor	0	1	1	302	302	0	
Customer Survey - Contractor	0	2	2	59	59	0	
Customer Engagement - Contractor	0	15	15	177	177	0	
Dissemination - Contractor	0	0	0	43	43	0	
IT	0	0	0	730	730	0	
IT Hardware - IT	0	0	0	0	0	0	
IT Software - IT	0	0	0	721	721	0	
IT Licences - IT	0	0	0	9	9	0	
IPR Costs	0	0	0	0	0	0	
IPR Costs	0	0	0	0	0	0	
Travel & Expenses	0	0	0	0	0	0	
Travel & Expenses	0	0	0	0	0	0	
Payments to Users	0	0	0	91	91	0	
Payments to Users	0	0	0	66	66	0	
Fault Current Limiting Service	0	0	0	0	0	0	
Customer Payments	0	0	0	26	26	0	
Contingency	0	0	0	484	484	0	
Contingency	0	0	0	484	484	0	
Decommissioning	0	0	0	54	54	0	
Decommissioning	0	0	0	54	54	0	
Other	0	35	35	363	363	0	
Rent - Other	0	5	5	60	60	0	
Telecoms - Other	0	0	0	0	0	0	
Dissemination - Other	0	30	30	303	303	0	
Customer Survey - Other	0	0	0	0	0	0	
Conference Reg. Fees - Other	0	0	0	0	0	0	
Other	0	0	0	0	0	0	
Total	54	784	730	5,544	5,544	0	

APPENDIX E: PROJECT BANK ACCOUNT

The bank statement below details all transactions relevant to the Project. This includes all receipts and payments associated with the Project up to the May 2015 month end reporting period.

Lloyds Bank		Yesterday's Statement			C082421	
Statements and Balances						
308012-11782760						
ELECTRICITY NWL NO.14 LCNF (FLARE) (GBP)						
Date	Type	Narrative	Value Date	Payments	Receipts	Balance
23FEB15		Opening Ledger Balance				0.00 Cr
21APR15	BGC	UK PN OPERATIONS BGC LCNF			5,916.21	5,916.21 Cr
21APR15	BGC	UK PN OPERATIONS BGC LCNF			28,759.41	34,675.62 Cr
21APR15	BGC	UK PN OPERATIONS BGC LCNF			44,845.15	79,520.77 Cr
24APR15	F/FLOW	F/FLOW WESTERN POW TFR RE: ENWL NO.14 FLA RE			79,924.29	159,445.06 Cr
28APR15	BGC	NORTHERN ELECTRIC BGC LCNF			19,955.56	179,400.62 Cr
28APR15	BGC	NORTHERN ELECTRIC BGC LCNF			28,646.82	208,047.44 Cr
28APR15	CR	FROM A/C TFR 02749020 300002			583,349.78	791,397.22 Cr
28APR15	F/FLOW	F/FLOW SP DISTRIBU TFR SCOTTISHPOWER			107,556.11	898,953.33 Cr
28APR15	F/FLOW	F/FLOW SP MANWEB P TFR SCOTTISHPOWER			18,796.26	917,749.59 Cr
30APR15	F/FLOW	F/FLOW SSE SERVICE TFR LCNOFGEM APR2015 1 215021297 L			29,024.96	946,774.55 Cr
22MAY15	BGC	UK PN OPERATIONS BGC LCNF			5,916.23	952,690.78 Cr
22MAY15	BGC	UK PN OPERATIONS BGC LCNF			28,759.39	981,450.17 Cr
22MAY15	BGC	UK PN OPERATIONS BGC LCNF			44,845.19	1,026,295.36 Cr
26MAY15	F/FLOW	F/FLOW WESTERN POW TFR RE: ENWL NO.14 FLA RE			79,924.28	1,106,219.64 Cr
28MAY15	BGC	R.B S-SP MANWEB BGC			18,796.27	1,125,015.91 Cr
28MAY15	BGC	NORTHERN ELECTRIC BGC LCNF			19,955.62	1,144,971.53 Cr
28MAY15	BGC	R.B S-SP DISTRIBUT BGC			25,117.00	1,170,088.53 Cr
28MAY15	BGC	NORTHERN ELECTRIC BGC LCNF			28,646.82	1,198,735.35 Cr
29MAY15	BGC	SCOTTISH&SOUTHERN BGC 1357887			29,025.04	1,227,760.39 Cr
01JUN15		Value of Credits (19)			1,227,760.39	
01JUN15		Value of Debits (0)		0.00		
01JUN15		Closing Ledger Balance				1,227,760.39 Cr
01JUN15		Closing Cleared Balance				1,227,760.39 Cr

*** End of Report ***