

## Appendix A – Plant Assembly Form

Site Date: \_\_\_\_\_ Logistics ID \_\_\_\_\_  
 Project Title: \_\_\_\_\_ Plant to be used: \_\_\_\_\_  
 \_\_\_\_\_ HV Switchgear \_\_\_\_\_  
 \_\_\_\_\_ Transformer \_\_\_\_\_  
 \_\_\_\_\_ LV Equipment \_\_\_\_\_  
 \_\_\_\_\_ Details of any special assembly requirements: \_\_\_\_\_  
 Project No: \_\_\_\_\_

Proposed S/S name: \_\_\_\_\_ S/S No: \_\_\_\_\_

### CABLE SIZES/FUSE SIZES/LABELS

	CIRCUIT	CABLE SIZE	FUSE SIZE	LABEL
HV	1			
	2			
	3			
	4			
	5			
	6			
	7			
	8			
LV	1			
	2			
	3			
	4			
	5			
	6			
	7			
	8			

### LABELS FOR EXISTING SUBSTATIONS

*Note: Modern SW/GR label sizes are known, please indicate sizes of older units*

S/S NAME	MAKE/TYPE OF SW/GR	EXISTING LABEL	PROPOSED LABEL

Signed: \_\_\_\_\_ Tel: \_\_\_\_\_  
 Print: \_\_\_\_\_ Date: \_\_\_\_\_

## Appendix B – Quality Control Checklist

<b>Contractor Details</b>			
Company name	<input style="width: 95%;" type="text"/>	Preparation/Assembly location	<input style="width: 95%;" type="text"/>
Contractor reference	<input style="width: 95%;" type="text"/>		
<b>Plant Details</b>			
<b>Transformer</b>			
Manufacturer's name	<input style="width: 95%;" type="text"/>	Type	<input style="width: 95%;" type="text"/>
Serial number	<input style="width: 95%;" type="text"/>	Rating	<input style="width: 95%;" type="text"/>
Cable connected or unit?	<input style="width: 95%;" type="text"/>		
<b>HV Switchgear</b>			
Manufacturer's name	<input style="width: 95%;" type="text"/>	Type	<input style="width: 95%;" type="text"/>
Serial number	<input style="width: 95%;" type="text"/>	Metering Unit Serial No	<input style="width: 95%;" type="text"/>
<b>LV Fuse cabinet</b>			
Manufacturer's name	<input style="width: 95%;" type="text"/>	Type	<input style="width: 95%;" type="text"/>
Serial number	<input style="width: 95%;" type="text"/>		
<b>Destination Details</b>			
Substation name	<input style="width: 95%;" type="text"/>	Substation number (if known)	<input style="width: 95%;" type="text"/>
<b>(Continued)</b>			

**Quality Checks**

**Receipt**

Job details recorded?  Initial inspection complete?

**Transformer**

Drain valve operates?  HV connections complete?   
Oil level correct?  Lid fixings secure?   
LV connections complete?  Tap changer operates, and is locked off?   
Earth connections complete?

**HV Switchgear**

Interlock check OK?  Oil tank examined?   
Oil tank cleaned?  Oil level correct?   
Oil seals fitted correctly?  Covers secured?   
HV trip test complete?  Fuse(s) fitted?   
HV connections complete?  Earth connections complete?   
EFI/CT fitted and Tested?  Metering Unit fitted?   
Destination Labels fitted?  X56 locks fitted?

**LV Fuse Cabinet**

Cable cleats drilled?  LV fuses prepared?   
Ways/test sockets complete?  Stand-off pins positioned?   
LV connections complete?  A4/2 additional lock supplied?   
Termination fixings supplied?  MDI set?

**Metering CT & VT Testing**

Commissioning complete?  CP510 forms completed?   
CP510 forms emailed to Data Management?

Ensure micro-ohmmeter readings are within range given in procedure (for cabinet type) and record readings in  $\mu\Omega$  (below):

Way number:							
R							
Y							
B							
N							

Cabinet with ganged ways

Ganged R to cable conn.							
Ganged Y to cable conn.							
Ganged B to cable conn.							

Destination labels fitted?  A4/2 locks fitted?

**Final Assembly**

HV connections made?  LV connections made?   
Final earth connections made?  Destination labels fitted?   
S/S nameplates supplied?  Locked off?   
Danger of Death labels fitted?  Free from oil leaks?   
SF<sub>6</sub> pressure OK?  Assembly secure and stable?   
Cleaned?  Scratches touched up?   
'Filled with oil' label fitted  'Tested' label, Transformer Test Cert and Protection Test Results attached

**Additional Comment?**

Name

Signature

Date

## Appendix C – Protection Test Result Sheets

[C1 – TLF Protection Pre-Assembly Commissioning Sheet](#)

[C2 – Relay Protection Pre-Assembly Commissioning Sheet \(excluding RN2D / RN6D\)](#)

[C3 – Relay Protection Pre-Assembly Commissioning Sheet – RN2D](#)

[C4 - Relay Protection Pre-Assembly Commissioning Sheet – RN6D](#)

[C5 - Relay Protection Pre-Assembly Commissioning Sheet – Lucy Sabre VRN2a with 7SR45 Relay](#)

[C6 - Earth Fault Indicator\(s\) \(EFI\) Pre-Assembly Commissioning Sheet](#)

[C7 - Relay Protection Pre-Assembly Commissioning Sheet – CE2](#)

[C8 - Relay Protection Pre-Assembly Commissioning Sheet – CE6](#)

**NOTE: The appropriate MICOM P116 SET Files for Depot Testing are available from the SP Electricity North West Library under the files named P116 Test 200, P116 Test 400 and P116 Test 800.**

**The SET files named Default 200 & 400 are the files to be uploaded to the relay for despatch to site, these set files have minimum settings applied. The correct site settings shall be applied during the commissioning process as per ES320.**

**The appropriate Set Files for the Lucy Sabre VRN2a Argus 7SR45 relay are available on the SP Electricity North West Library under the files named 7SR45 Test 100 and 200.**

**The SET files for the Argus 7SR45 relay in Lucy Sabre VRN2a for site commissioning is named 7SR45 Prot ENW. The correct site settings shall be applied during the commissioning process as per ES320.**

## C1 – TLF Protection Pre-Assembly Commissioning Sheet

Manufacturer / Type \_\_\_\_\_ / \_\_\_\_\_

Serial Number: \_\_\_\_\_

CT Ratio: \_\_\_\_\_ CT Serial Numbers: R: \_\_\_\_\_

Y: \_\_\_\_\_

AC Wiring Insulation Resistance: \_\_\_\_\_  $\Omega$  B: \_\_\_\_\_

### DC Resistance Tests

CT		RESISTANCE MEASURED ( $\Omega$ )	RESISTANCE OF MEASURING CIRCUIT ( $\Omega$ )	TRUE RESISTANCE ( $\Omega$ )
100/5 Ratio	R (L1)			
	Y (L2)			
	B (L3)			
50/5 Ratio	R (L1)			
	Y (L2)			
	B (L3)			

### CT Magnetisation Characteristics

Secondary Current			50 mA	100m A	200m A	300m A	400m A	500m A	600m A	750m A	1A	1.5A	2A
Sec Volts	100/5 Ratio	R (L1)											
		Y (L2)											
		B (L3)											
	50/5 Ratio	R (L1)											
		Y (L2)											
		B (L3)											

**NOTE:** For all Schneider RMU's - CT Magnetisation Characteristic testing the maximum range used is 600mA.

### CT Ratio & Polarity

		R-Y (L1-L2)			R-B (L1-L3)	
Ratio	Primary Current (A)	Secondary Current R (L1) CT (A)	Secondary Current Y (L2) CT (A)	Spill Current (mA)	Secondary Current B (L3) CT (A)	Spill Current (mA)
100/5	100					
50/5	50					

**Primary Injection Overcurrent Test** CT Ratio \_\_\_\_\_ (use service setting, if known)

PRIMARY CONNECTIONS	VOLT DROP AT 8A (V)		CURRENT TO TRIP (A)	EARTH FAULT SPILL AT 100A (MA)
	R (L1)	B (L3)		
R-Y (L1-L2)				
R-B (L1-L3)				
Y-B (L2-L3)				

**Primary Injection Earth Fault Test** CT Ratio \_\_\_\_\_ (use service setting, if known)

PRIMARY CONNECTIONS	VOLT DROP AT 16A (V)	CURRENT TO TRIP (A)
R-R (L1-L1)		
Y-Y(L2-L2)		
B-B(L3-L3)		

**Voltage Presence Indication System (VPIS) Tests** (if fitted)

**NOTE:** Sheet assumes RMU, if extensible switch make entries for (a) – (c) only

(a) 250V ac applied to L1 and Earth on Right Hand Switch Bushings

	LHS VPIS TEST POINTS			RHS VPIS TEST POINTS		
VPIS Points	L1-Earth	L2-Earth	L3-Earth	L1-Earth	L2-Earth	L3-Earth
Voltage (V)						

(b) 250V ac applied to L2 and Earth on Right Hand Switch Bushings

	LHS VPIS TEST POINTS			RHS VPIS TEST POINTS		
VPIS Points	L1-Earth	L2-Earth	L3-Earth	L1-Earth	L2-Earth	L3-Earth
Voltage (V)						

(c) 250V ac applied to L3 and Earth on Right Hand Switch Bushings

	LHS VPIS TEST POINTS			RHS VPIS TEST POINTS		
VPIS Points	L1-Earth	L2-Earth	L3-Earth	L1-Earth	L2-Earth	L3-Earth
Voltage (V)						

(d) 250V ac applied to L1 and Earth on Left Hand Switch Bushings

	LHS VPIS TEST POINTS			RHS VPIS TEST POINTS		
VPIS Points	L1-Earth	L2-Earth	L3-Earth	L1-Earth	L2-Earth	L3-Earth
Voltage (V)						

(e) 250V ac applied to L2 and Earth on Left Hand Switch Bushings

	LHS VPIS TEST POINTS			RHS VPIS TEST POINTS		
VPIS Points	L1-Earth	L2-Earth	L3-Earth	L1-Earth	L2-Earth	L3-Earth
Voltage (V)						

(f) 250V ac applied to L3 and Earth on Left Hand Switch Bushings

	LHS VPIS TEST POINTS			RHS VPIS TEST POINTS		
VPIS Points	L1-Earth	L2-Earth	L3-Earth	L1-Earth	L2-Earth	L3-Earth
Voltage (V)						

Tested by (signature): \_\_\_\_\_

Print Name: \_\_\_\_\_

Company: \_\_\_\_\_

Date: \_\_\_\_\_



## C2 – Relay Protection Pre-Assembly Commissioning Sheet (excluding RN2D / RN6D with Micom P116 & VRN2a with 7SR45)

Manufacturer / Type \_\_\_\_\_ / \_\_\_\_\_

Serial Number: \_\_\_\_\_

CT Ratio: \_\_\_\_\_ CT Serial Numbers: R: \_\_\_\_\_

Y: \_\_\_\_\_

AC Wiring Insulation Resistance: \_\_\_\_\_  $\Omega$  B: \_\_\_\_\_

### DC Resistance Tests

CT	RESISTANCE MEASURED ( $\Omega$ )	RESISTANCE OF MEASURING CIRCUIT ( $\Omega$ )	TRUE RESISTANCE ( $\Omega$ )
R (L1)			
Y (L2)			
B (L3)			

### CT Polarity Check (Flick Test)

CT	POLARITY CHECKED
R (L1)	
Y (L2)	
B (L3)	

### Primary Injection Tests

PRIMARY CURRENT (A)	R-Y (L1-L2)			R-B (L1-L3)	
	Secondary Current R (L1) CT (A)	Secondary Current Y (L2) CT (A)	Spill Current (mA)	Secondary Current B (L3) CT (A)	Spill Current (mA)

### Ammeter Check

Primary Current (A): \_\_\_\_\_ Ammeter Reading (A): \_\_\_\_\_

### CT Magnetisation Characteristics

SECONDARY CURRENT		1MA	4MA	8MA	10MA	15MA	30MA	100MA
Sec Volts	R (L1)							
	Y (L2)							
	B (L3)							

CT Star Point Earth Link Resistance: \_\_\_\_\_  $\Omega$

### Overcurrent Minimum Operation

PRIMARY CURRENT SETTING (A)	SECONDARY CURRENT AT MINIMUM OPERATION (A)		
	R-Y (L1-L2)	R-B (L1-L3)	Y-B (L2-L3)

### Overcurrent Timing Test

CURRENT MULTIPLE	TIME MULTIPLIER	INJECTED CURRENT (A)	OPERATING TIME (S)		
			R-Y (L1-L2)	R-B (L1-L3)	Y-B (L2-L3)
2X					
4X					
High Set					

### Earth Fault Minimum Operation

PRIMARY CURRENT SETTING (A)	SECONDARY CURRENT AT MINIMUM OPERATION (A)		
	R-E (L1-E)	Y-E (L2-E)	B-E (L3-E)

### Earth Fault Timing Test

CURRENT MULTIPLE	TIME MULTIPLIER	INJECTED CURRENT (A)	OPERATING TIME (S)
2X			
4X			
High Set			

### Relay Left Set At:

ELEMENT	NORMAL SETTING			HIGH SET SETTINGS	
	Current	Curve	Time Multiplier	Current Multiple	Time Multiplier
Overcurrent					
Earth Fault					

Tested by (signature): \_\_\_\_\_

Print Name: \_\_\_\_\_

Company: \_\_\_\_\_

Date: \_\_\_\_\_

### C3 – Relay Protection Pre-Assembly Commissioning Sheet – RN2D

Site			Circuit		
<b>Unit Type</b>	Schneider RN2D-M-N4/21		<b>Relay Type</b>	Micom P116A1N2N14121111N	
<b>Unit Serial No.</b>			<b>Relay Serial No.</b>		
<b>CT Ratio</b>	200/1		<b>Prot CT Serial No.</b>	<b>L1.</b>	
				<b>L2.</b>	
				<b>L3.</b>	

#### Insulation Tests @1kV

CT IR Test @ 1kV: \_\_\_\_\_ Ω

#### DC Resistance Tests

	MEASURED VALUE Ω	MEASURING CIRCUIT Ω	TRUE VALUE Ω
CT Earth Link			
L1 CT C11-C70			
L2 CT C31-C70			
L3 CT C51-C70			

#### Magnetisation Characteristics

	1mA	2mA	5mA	10mA	25mA	50mA	100mA
L1 CT C11-C70							
L2 CT C31-C70							
L3 CT C51-C70							

### Ratio Check

PHASE	PRIMARY CURRENT	SECONDARY CURRENT				RELAY CURRENT DISPLAY			
		C12	C32	C52	C71	IA	IB	IC	IN
L1-L2	50								
L1-L3	50								
L1-E	50								

### Relay Minimum Operation

ELEMENT	MIN OP CURRENT
IA Start	
IB Start	
IC Start	
IN_1 Start	

### Relay Timing Tests

ELEMENT	INJECTION POINT	SECONDARY CURRENT	EXPECTED TIME (S)	ACTUAL TIME (S)
L1-L2	C11-C31	0.50	10.03	
L2-L3	C31-C51	0.50	10.03	
L3-L1	C51-C11	0.50	10.03	
L1-E	C11-C70	0.20	10.03	

## VPIS Tests

APPLIED VOLTAGE	RING SWITCH 1 VPIS (V)			RING SWITCH 2 VPIS (V)		
300V	L1	L2	L3	L1	L2	L3
Ring Switch 1 L1						
Ring Switch 1 L2						
Ring Switch 1 L3						
Ring Switch 2 L1						
Ring Switch 2 L2						
Ring Switch 2 L3						

**NOTE:** Left set a minimum setting. Service settings to be applied on site and confirmed by secondary injection tests.

Tested by (signature): \_\_\_\_\_

Print Name: \_\_\_\_\_

Company: \_\_\_\_\_

Date: \_\_\_\_\_

## C4 - Relay Protection Pre-Assembly Commissioning Sheet – RN6D

Site			Circuit		
<b>Unit Type</b>	Schneider RN6D-M-N4/21		<b>Relay Type</b>	Micom P116A1N2N14121111N	
<b>Unit Serial No.</b>			<b>Relay Serial No.</b>	-	
<b>CT Ratio</b>	800/400/1		<b>Prot CT Serial No.</b>	<b>L1.</b>	
				<b>L2.</b>	
				<b>L3.</b>	

### Insulation Resistance Tests @1kV

CT IR Test @ 1kV		Ω
------------------	--	---

### DC Resistance Tests

RATIO		MEASURED VALUE Ω	MEASURING CIRCUIT Ω	TRUE VALUE Ω
	CT Earth Link			
400/1	L1 CT C11-C210			
	L2 CT C31-C230			
	L3 CT C51-C250			
800/1	L1 CT C11-C110			
	L2 CT C31-C130			
	L3 CT C51-C150			

### Magnetisation Characteristics

RATIO		1MA	2MA	5MA	10MA	25MA	50MA	100MA
400/1	L1 CT C11-C210							
	L2 CT C31-C230							
	L3 CT C51-C250							
800/1	L1 CT C11-C110							
	L2 CT C31-C130							
	L3 CT C51-C150							

### Ratio Check

	PHASE	PRIMAR Y	SECONDARY CURRENT MA				RELAY CURRENT DISPLAY			
		Current	C12	C32	C52	C71	IA	IB	IC	IN
800/1	L1-L2	200								
	L1-L3	200								
	L1-E	200								
400/1	L1-L2	100								
	L1-L3	100								
	L1-E	100								

### Relay Minimum Operation

ELEMENT	MIN OP
	Current
IA Start	
IB Start	
IC Start	
IN_1 Start	



## 7. VPIS Tests

APPLIED VOLTAGE	RING SWITCH 1 VPIS (V)			RING SWITCH 2 VPIS (V)		
300V	L1	L2	L3	L1	L2	L3
Ring Switch 1 L1						
Ring Switch 1 L2						
Ring Switch 1 L3						
Ring Switch 2 L1						
Ring Switch 2 L2						
Ring Switch 2 L3						

**NOTE:** Left set a minimum setting. Service settings to be applied on site and confirmed by secondary injection tests.

Tested by (signature): \_\_\_\_\_

Print Name: \_\_\_\_\_

Company: \_\_\_\_\_

Date: \_\_\_\_\_

## C5 – Relay Protection Pre-Assembly Commissioning Sheet – VRN2a with 7SR45 Relay

Site			Circuit		
Unit Type	Lucy Sabre VRN2a		Relay Type	Siemens 7SR4504-1HB20-1AA0/HH	
Unit Serial No.			Relay Serial No.	-	
CT Ratio	200/100/1				

### 1 Insulation Tests @1kV

CT IR Test @ 1kV: \_\_\_\_\_  $\Omega$

### 2 DC Resistance Tests

Ratio		MEASURED VALUE $\Omega$	MEASURING CIRCUIT $\Omega$	TRUE VALUE $\Omega$
	CT Earth Link			
100/1	L1 CT C11-C210			
	L2 CT C31-C230			
	L3 CT C51-C250			
200/1	L1 CT C11-C110			
	L2 CT C31-C130			
	L3 CT C51-C150			

### 3 Magnetisation Characteristics

RATIO		1mA	2mA	5mA	10mA	25mA	50mA	100mA
100/1	L1 CT C11-C70							
	L2 CT C31-C70							
	L3 CT C51-C70							
200/1	L1 CT C11-C70							
	L2 CT C31-C70							
	L3 CT C51-C70							

### 4 Ratio Check

RATIO	PHASE	PRIMARY CURRENT	SECONDARY CURRENT				RELAY CURRENT DISPLAY			
			C110 (1)	C130 (2)	C150 (3)	C72 (4)	Ia	Ib	Ic	Ig/In
200/1	L1-L2	50								
	L1-L3	50								
	L1-E	50								
			C210 (5)	C230 (6)	C250 (7)	C72 (4)	Ia	Ib	Ic	Ig/In
100/1	L1-L2	25								
	L1-L3	25								
	L1-E	25								

## 5 Relay Minimum Operation

ELEMENT	MIN OP CURRENT
IL1 Pickup	
IL2 Pickup	
IL3 Pickup	
IE Pickup	

## 6 Relay Timing Tests

ELEMENT	INJECTION POINT	SECONDARY CURRENT	EXPECTED TIME (S)	ACTUAL TIME (S)
L1-L2	C11-C31	1.00	10.03	
L2-L3	C31-C51	1.00	10.03	
L3-L1	C51-C11	1.00	10.03	
L1-E	C11-C70	0.50	10.03	

## 7 VPIS Tests

APPLIED VOLTAGE	RING SWITCH 1 VPIS (V)			RING SWITCH 2 VPIS (V)		
300V	L1	L2	L3	L1	L2	L3
Ring Switch 1 L1						
Ring Switch 1 L2						
Ring Switch 1 L3						
Ring Switch 2 L1						
Ring Switch 2 L2						

Ring Switch 2 L3

**NOTE:** Left set a minimum setting. Service settings to be applied on site and confirmed by secondary injection tests.

Tested by (signature): \_\_\_\_\_

Print Name: \_\_\_\_\_

Company: \_\_\_\_\_

Date: \_\_\_\_\_

## C6 - Earth Fault Indicator(s) (EFI) Pre-Assembly Commissioning Sheet

Manufacturer / Type \_\_\_\_\_ / \_\_\_\_\_

Serial Number: \_\_\_\_\_

CT Ratio: \_\_\_\_\_ Normally 500/1

### CT Serial Numbers:

Ring Switch 1	CT Serial Number
L1	
L2	
L3	

Ring Switch 2	CT Serial Number
L1	
L2	
L3	

AC Wiring Insulation Resistance: \_\_\_\_\_  $\Omega$

CT IR Test @ 1kV: \_\_\_\_\_  $\Omega$

### DC Resistance Tests

CT		MEASURED VALUE $\Omega$	MEASURING CIRCUIT $\Omega$	TRUE VALUE $\Omega$
Ring Switch 1	L1			
	L2			
	L3			
Ring Switch 2	L1			
	L2			
	L3			

### Magnetisation Characteristics

Secondary Current		1mA	2mA	5mA	10mA	25mA	50mA	100mA	200mA
Ring Switch 1	L1								
	L2								
	L3								
Ring Switch 2	L1								
	L2								
	L3								

### CT Ratio and Polarity Check

RATIO	PRIMARY CURRENT (A)	L1 – L2			L1 – L3	
		Secondary Current R CT (A)	Secondary Current Y CT (A)	Spill Current (mA)	Secondary Current B CT (A)	Spill Current (mA)
500/1	125					
500/1	125					

**NOTE: EFI Shorting Links Shall be Replaced After Testing**

Shorting Links Replaced: \_\_\_\_\_

Tested by (signature): \_\_\_\_\_

Print Name: \_\_\_\_\_

Company: \_\_\_\_\_

Date: \_\_\_\_\_

## C7 - Relay Protection Pre-Assembly Commissioning Sheet – CE2

Site			Circuit		
<b>Unit Type</b>	Schneider CE2-N121/21		<b>Relay Type</b>	Micom P116A1N2N14121111N	
<b>Unit Serial No.</b>			<b>Relay Serial No.</b>		
<b>CT Ratio</b>	200/1		<b>Prot CT Serial No.</b>	<b>L1.</b>	
				<b>L2.</b>	
				<b>L3.</b>	

### Insulation Resistance Tests @1kV

CT IR Test @ 1kV		Ω
------------------	--	---

### DC Resistance Tests

	MEASURED VALUE Ω	MEASURING CIRCUIT Ω	TRUE VALUE Ω
CT Earth Link			
L1 CT C11-C70			
L2 CT C31-C70			
L3 CT C51-C70			

### Magnetisation Characteristics

	1mA	2mA	5mA	10mA	25mA	50mA	100mA
L1 CT C11-C70							
L2 CT C31-C70							
L3 CT C51-C70							



### Ratio Check

PHASE	PRIMARY	SECONDARY CURRENT MA				RELAY CURRENT DISPLAY			
	Current	C12	C32	C52	C71	IA	IB	IC	IN
L1-L2	50								
L1-L3	50								
L1-E	50								

### Relay Minimum Operation

ELEMENT	MIN OP
	Current
IA Start	
IB Start	
IC Start	
IN_1 Start	

### Relay Timing Tests

ELEMENT	INJECTION	SECONDARY	EXPECTED	ACTUAL
	Point	Current	Time (s)	Time (s)
L1-L2	C11-C31	0.50	10.03	
L2-L3	C31-C51	0.50	10.03	
L3-L1	C51-C11	0.50	10.03	
L1-E	C11-C70	0.20	10.03	

**VPIS Tests**

APPLIED VOLTAGE	VPIS (V)		
300V	L1	L2	L3
L1			
L2			
L3			

**NOTE:** Left set a minimum setting. Service settings to be applied on site and confirmed by secondary injection tests.

Tested by (signature): \_\_\_\_\_

Print Name: \_\_\_\_\_

Company: \_\_\_\_\_

Date: \_\_\_\_\_

## C8 - Relay Protection Pre-Assembly Commissioning Sheet – CE6

Site			Circuit		
<b>Unit Type</b>	Schneider CE6-N213/21		<b>Relay Type</b>	Micom P116A1N2N14121111N	
<b>Unit Serial No.</b>			<b>Relay Serial No.</b>	-	
<b>CT Ratio</b>	800/400/1		<b>Prot CT Serial No.</b>	<b>L1.</b>	
				<b>L2.</b>	
				<b>L3.</b>	

### Insulation Resistance Tests @1kV

CT IR Test @ 1kV		Ω
------------------	--	---

### DC Resistance Tests

RATIO		MEASURED VALUE Ω	MEASURING CIRCUIT Ω	TRUE VALUE Ω
	CT Earth Link			
400/1	L1 CT C11-C210			
	L2 CT C31-C230			
	L3 CT C51-C250			
800/1	L1 CT C11-C110			
	L2 CT C31-C130			
	L3 CT C51-C150			

### Magnetisation Characteristics

RATIO		1mA	2mA	5mA	10mA	25mA	50mA	100mA
400/1	L1 CT C11-C210							
	L2 CT C31-C230							
	L3 CT C51-C250							
800/1	L1 CT C11-C110							
	L2 CT C31-C130							
	L3 CT C51-C150							

### Ratio Check

	PHASE	PRIMARY	SECONDARY CURRENT MA				RELAY CURRENT DISPLAY			
		Current	C12	C32	C52	C71	IA	IB	IC	IN
800/1	L1-L2	200								
	L1-L3	200								
	L1-E	200								
400/1	L1-L2	100								
	L1-L3	100								
	L1-E	100								

### Relay Minimum Operation

ELEMENT	MIN OP
	Current
IA Start	
IB Start	
IC Start	
IN_1 Start	

### Relay Timing Tests

ELEMENT	INJECTION	SECONDARY	EXPECTED	ACTUAL
	Point	Current	Time (s)	Time (s)
L1-L2	C11-C31	0.50	10.03	
L2-L3	C31-C51	0.50	10.03	
L3-L1	C51-C11	0.50	10.03	
L1-E	C11-C70	0.20	10.03	

### VPIS Tests

APPLIED VOLTAGE	VPIS (V)		
300V	L1	L2	L3
L1			
L2			
L3			

**NOTE:** Left set a minimum setting. Service settings to be applied on site and confirmed by secondary injection tests.

Tested by (signature): \_\_\_\_\_

Print Name: \_\_\_\_\_

Company: \_\_\_\_\_

Date: \_\_\_\_\_